

Startup and Warranty Registration Form (Pkg Air-Cooled UCA)

Sign, date and E-mail to: technicalsupport@climacoolcorp.com or
 Fax: 405.815.3052 Attn: Technical Support

Ambient Temp: _____ Page: 1 of 1

Project Name: _____
 Address: _____
 City/State/Zip: _____
 Startup Date: _____

Contractor Name: _____
 Address: _____
 City/State/Zip: _____
 Phone No.: _____

Module

Model No.: _____
 Serial No.: _____
 Chiller No.: _____ Bank No.: _____

Compressor

Model No.: _____
 Serial No. 1: _____
 Serial No. 2: _____

Bank Water Pressures Entering / Leaving

Evaporator: _____ / _____ Δ P _____
 "Flow devices" shut of chiller below 40% of flow for Cool loop & 25% for Heat loop: (if used) Yes

Water Samples Taken (Mark "X")

Evaporator: Yes N/A
 Yes

**For initial MANDATORY water samples, bottles are provided.
 Follow instructions on label and mail the same day sample is taken.**

► **All wiring terminations** in module panel, safeties and compressors tightened: Yes No

Voltage / Ground

L1 _____ L2 _____ L3 _____
 Low Voltage (24V): _____

Phase / Phase

Voltage: L1/L2 _____ L2/L3 _____ L1/L3 _____
 Fan Amps: L1 _____ L2 _____ L3 _____

Compressor Circuit #1

Amperage: L1 _____ L2 _____ L3 _____
 Sight Glass Oil Level: _____
 Suction Pressure (psig): _____
 Suction Temperature (F): _____
 Compressor Superheat (F): _____
 Discharge Pressure (psig): _____
 Discharge Temperature (F): _____
 Discharge Gas Superheat (F): _____
 Condenser Liquid Line Temperature (F): _____
 Condenser Liquid Subcooling Temp. (F): _____
 Evaporator Entering Water Temperature (F): _____
 Evaporator Leaving Water Temperature (F): _____
 Condenser Entering Air Temperature (F): _____
 Condenser Leaving Air Temperature (F): _____
 Evaporator Pressure Differential (psig): _____

Compressor Circuit #2

Amperage: L1 _____ L2 _____ L3 _____
 Sight Glass Oil Level: _____
 Suction Pressure (psig): _____
 Suction Temperature (F): _____
 Compressor Superheat (F): _____
 Discharge Pressure (psig): _____
 Discharge Temperature (F): _____
 Discharge Gas Superheat (F): _____
 Condenser Liquid Line Temperature (F): _____
 Condenser Liquid Subcooling Temp. (F): _____
 Evaporator Entering Water Temperature (F): _____
 Evaporator Leaving Water Temperature (F): _____
 Condenser Entering Air Temperature (F): _____
 Condenser Leaving Air Temperature (F): _____
 Evaporator Pressure Differential (psig): _____

► **Verify Safety Setting Limits:**

Low Temp: <input type="checkbox"/>	High Pressure: <input type="checkbox"/>	Low Pressure: <input type="checkbox"/>
---------------------------------------	--------------------------------------------	-------------------------------------------

► **Verify Safety Setting Limits:**

Low Temp: <input type="checkbox"/>	High Pressure: <input type="checkbox"/>	Low Pressure: <input type="checkbox"/>
---------------------------------------	--------------------------------------------	-------------------------------------------

Are all panels and electrical covers properly installed/sealed, including condenser fan motor covers?

Rep Signature: _____ Print Name: _____
 E-Signature: Check Box (Authorized Signature)